Completion Report

1	Name of Wok	Improvements to cc drain and covering slab at coconut garden roads and Krishne gowda layout Surrounding area in dasarahalli ward No 15
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 165/18-19, Dt. 19-02-2019
		EE/DD/TS/175/18-19, Dt. 20/02/2019
3	Head of Acount which is Chargeable	, P Code-3111
4	Enstrument Order No. & Date	BBMP/EE/DD/WO/ 345 /18-19, Dt.21.02.2019
5	Name of Contractor	KRIDL
6a	Time Stipulated for Completion of work	180 days
b	Delay in execulation of work	Not Applicable
7	Measurement recorded in MB	MB No. GHO/ 17-18
	Page No	63952 to 63954
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Chittaiah
	b) Asst. Exe. Engineer	D, Vijaykumar

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
100.00 Lakhs	9822204.00	—	177796=00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.15

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

Scanned by CamScanner